COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF RCC DRAINS AT 8TH CROSS RIGHT SIDE IN SANTHOSH NAGARA IN WARD NO. 13 SHETTYHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/378/17-18. dt 25-11-2017.

3. Head of Account which is Chargeable : Pcode - 17##

4. Work Order No. & Dt : EE/DD/WO/359/17-18 dt 26-03-2018.

5. Name of Contractor : **SRI. NISCHAL K LAKSHMAN**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 636/17-18

8. Check measurement of the Asst. : M.B. No. 636/17-18 Page No. 6352

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE Shettyhalli sub Division Page No. 6352

incharge of the work :

10. a) Asst. Engineer : P. P. Parmesh

b) Asst. Exe. Engineer : B. L. Jayaleerajeppa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19 ಲಕ್ಷ	1689938 =0	—	210062 =0

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )